

PANENSKÝ TÝNEC A ŽEROTÍN

08.01.2021		%	Successor	Začátek	Konec	2019				2020				2021				2022			
						led'19	dub'19	čvc'19	říj'19	led'20	dub'20	čvc'20	říj'20	led'21	dub'21	čvc'21	říj'21	led'22	dub'22	čvc'22	říj'22
<b>Sdružení obcí Panenský Týnec a Žerotín pro</b>																					
SO 301 Splašková kanalizace gravitační				01.12.2019	15.08.2022	←—————→															
Příprava stavby	20			01.10.2020	01.06.2022	—————															
Papsortizace tras kanalizačních stok	20			01.10.2020	01.06.2022	—————															
Geodetické vytýčení startovacích úseků	20			01.10.2020	01.06.2022	—————															
Zpracování povodňových a havarijních plánů	100			01.12.2019	31.08.2021	—————															
<b>stoka</b>				01.12.2019	15.06.2022	←—————→															
A				01.06.2021	31.07.2021	—————															
A1	0			01.02.2021	01.03.2021	■															
A2	0			01.09.2021	30.09.2021	■															
A3	100			15.10.2020	15.12.2020	■															
A4	0			01.03.2021	31.03.2021	■															
A5	100			01.12.2019	27.03.2020	■															
A6	0			15.07.2021	31.07.2021	■															
A7	0			01.08.2021	15.10.2021	■															
A8	0			01.08.2021	31.08.2021	■															
A9	60			15.10.2020	15.12.2020	■															
A10	100			15.10.2020	15.12.2020	■															
A11	15			15.10.2020	15.12.2020	■															
A12	0			15.10.2020	15.03.2021	■															
A13	0			01.03.2021	15.05.2021	■															
A14	0			01.02.2021	15.03.2021	■															
N	95			01.12.2019	14.04.2020	■															
<b>MILNÍK 01 "PANENSKÝ TÝNEC"</b>				<b>15.10.2021</b>	<b>15.10.2021</b>																
B				01.10.2021	30.04.2022	—————															
B1	0			01.02.2022	15.02.2022	■															
B2	0			01.02.2022	15.02.2022	■															
B3	0			01.02.2022	15.02.2022	■															
B4	0			15.03.2022	31.03.2022	■															
B5	0			15.09.2021	30.10.2021	■															
B6	0			15.09.2021	30.10.2021	■															
B7	0			01.04.2022	30.04.2022	■															
B8	0			01.05.2022	31.05.2022	■															
B9	0			01.06.2022	15.06.2022	■															
B10	0			01.06.2022	15.06.2022	■															
B11	0			01.06.2022	15.06.2022	■															
<b>MILNÍK 02 "ŽEROTÍN"</b>				<b>15.06.2022</b>	<b>15.06.2022</b>																
Oprava komunikací	0			01.03.2021	15.08.2022	—————															
SO 302 Splašková kanalizace tlaková				01.03.2020	01.06.2022	←—————→															
Příprava stavby	13			01.10.2020	01.06.2022	—————															
Papsortizace tras kanalizačních stok	13			01.10.2020	01.06.2022	—————															
Geodetické vytýčení startovacích úseků	13			01.10.2020	01.06.2022	—————															
Zpracování povodňových a havarijních plánů	100			01.03.2020	31.08.2021	—————															
<b>stoka</b>				15.10.2020	15.03.2022	←—————→															
V1	10			01.08.2021	31.08.2021	■															
V2	60			15.10.2020	15.12.2020	■															
V3	10			01.02.2021	31.03.2021	■															
V4	10			01.03.2021	31.03.2021	■															
V5	10			01.03.2021	15.05.2021	■															
V6	10			01.05.2021	15.05.2021	■															
V7	10			01.09.2021	30.09.2021	■															
V8	10			01.07.2021	30.07.2021	■															
V9	10			15.09.2021	15.11.2021	■															
V10	10			15.02.2022	15.03.2022	■															
<b>MILNÍK 03 "VÝTLAK"</b>				<b>15.03.2022</b>	<b>15.03.2022</b>																
Oprava komunikací	0			01.03.2021	15.08.2022	—————															
SO 303 ČOV - 01 Stavební část				01.09.2019	30.06.2021	←—————→															
Příprava stavby	100			01.09.2019	31.10.2019	■															
Zemní práce	100			01.10.2020	31.05.2021	■															
Základy	100			15.12.2019	31.12.2019	■															
Svislé a kompletní konstrukce, konstrukce beton	95			01.10.2020	31.05.2021	■															
Dokončovací konstrukce a práce na stavební části	0			01.06.2021	30.06.2021	■															
Propojovací potrubí	0			01.06.2021	30.06.2021	■															
Dodávky PSV (přidružená stavební výroba) - zd	0			01.05.2021	30.06.2021	■															
SO 303 ČOV - 02 Strojní část				01.03.2021	30.06.2021	←—————→															
Mechanické předčištění	0			01.03.2021	30.06.2021	■															
Biologická linka	0			01.03.2021	30.06.2021	■															
Dmychárna	0			01.03.2021	30.06.2021	■															
Kalové hospodářství (čerpání, uskladnění, stabiliz	0			01.03.2021	30.06.2021	■															
Ostatní práce	0			01.03.2021	30.06.2021	■															
SO 303 ČOV - 03 Elektro část				01.03.2021	30.06.2021	←—————→															
Zařízení technologie.eI a MaR	0			01.03.2021	30.06.2021	■															
Zařízení stavební EI	0			01.03.2021	30.06.2021	■															
Rozváděč technologické EI - RM	0			01.03.2021	30.06.2021	■															
Rozváděče stavební EI - RS	0			01.03.2021	30.06.2021	■															
Rozváděče stavební EI - ostatní	0			01.03.2021	30.06.2021	■															
Kabely technologické EI	0			01.03.2021	30.06.2021	■															
Kabely stavební EI	0			01.03.2021	30.06.2021	■															
Hromosvod	0			01.05.2021	30.06.2021	■															
SO 303 ČOV - 04 Přípojka vody				01.03.2021	30.06.2021	←—————→															
Zemní práce	0			01.03.2021	31.03.2021	■															
Vodorovné konstrukce	0			01.03.2021	30.06.2021	■															
Trubní vedení	0			01.03.2021	30.06.2021	■															
Dodávky PSV (přidružená stavební výroba) - zdr	25			01.05.2021	15.06.2021	■															
SO 304 Přípojka NN k ČOV				01.11.2019	30.06.2021	←—————→															
Elektromontážní práce - silnoproud	95			01.11.2019	30.06.2021	■															
Zemní a pomocné stavební práce při elektromon	100			01.11.2019	31.01.2020	■															
<b>MILNÍK 04 "ČOV"</b>				<b>30.06.2021</b>	<b>30.06.2021</b>																
VRN				01.12.2019	31.08.2021	←—————→															
Průzkumné, geodetické a projektové práce	60			01.12.2019	31.08.2021	—————															
Zařízení staveniště	100			01.12.2019	31.08.2021	—————															
Předání díla				01.08.2021	31.08.2022	—————															
Projednání uvedení ČOV do provozu s dotčenými orgány				01.08.2021	20.09.2021	■															
<b>MILNÍK 05 "Oficiální předání díla"</b>				<b>31.08.2022</b>	<b>31.08.2022</b>																